

**RC Byrd Timeline**

April 24, 2007	Preliminary Permit Application (PPA) filed by the Wadsworth, Ohio (AMP member)
May 30, 2007	FERC notices Wadsworth PPA and competing PPAs.
April 11, 2008	FERC issues Preliminary Permit (PP) to Wadsworth
June 17, 2009	AMP files Notice of Intent and Preliminary Application Document (PAD) with FERC
Aug. 7, 2009	FERC notice of commencement of proceeding and grants AMP use of the Traditional Licensing Process
Oct. 1, 2009	AMP holds Joint Agency and Public Meeting on Project
Feb. 19, 2010	AMP holds consultation meeting with ODNR at their offices
Mar. 12, 2010	EA Engineering, Science and Technology submits "Freshwater Mussel Survey of the Ohio River at RC Byrd Lock and Dam" report to ODNR
June 22, 2010	Meeting to discuss Project studies and Baseline Fish & Water Quality Surveys (attendees included: WVDNR, ODNR, USACE, USFWS, AMP, MWH Global, and EA Engineering)
July 15, 2010	USFWS responds w/ comments to Freshwater Mussel Survey Report; recommend Best Management Practices used during construction and operation activities associated with Project
July 17, 2010	EA Engineering responds to USFWS and requests further information regarding endangered species within Project vicinity
Aug. 17, 2010	USFWS issues letter regarding endangered species in vicinity of Project
Oct. 12, 2010	Bat species inventory is submitted to ODNR
	Bat species inventory is submitted to USFWS (OH)
Oct. 21, 2010	Bat species inventory is submitted to USFWS (WV)
	Bat species inventory is submitted to WVDNR
Nov. 5, 2010	AMP files Draft FERC License Application for RC Byrd
Nov. 10, 2010	USFWS responds with comments on Bat Species Inventory at Project – No Further Action (NFA) necessary
Feb. 11, 2011	Public meeting with Landowners
Feb. 11, 2011	Meeting to discuss comments on Draft License Application (attendees included: WVDNR, ODNR, USACE, USFWS, AMP, MWH Global, EA Engineering, Ohio Power Siting Board)
March 28, 2011	AMP files Final License Application with FERC
April 11, 2011	FERC Notices Application and solicits additional study requests
May 4, 2011	USFWS issues letter to FERC regarding response to Notice of Tendering of Application; Additional Study Requests for the Project
July 19, 2011	AMP submits 401 application to WVDEP
Nov. 17, 2011	AMP files all additional information requested by FERC

Dec. 12, 2011	AMP submits 401 application to OEPA
Jan. 4, 2012	OEPA states that 401 application is incomplete and requests additional information
Feb. 7, 2012	FERC issues acceptance of application
Feb. 27, 2012	FERC issues Scoping Document
Mar. 5, 2012	AMP submits letter to USFWS (WV) regarding FERC information request – raptor habitat in vicinity of proposed transmission line
Mar. 27, 2012	USFWS (WV) responds to AMP’s letter requesting information regarding raptor habitat – letter states USFWS does not have any data on bald eagle/other raptor species within proposed Project area
Mar. 28, 2012	FERC Public Scoping meeting
July 11, 2012	Meeting with ODOT on State Route 7 relocation
Aug. 9, 2012	AMP submits additional information to OEPA re: 401 application
Aug. 20, 2012	FERC issues Revised Scoping Document
Oct. 15, 2012	FERC issues Ready for Environmental Analysis (REA) Notice and requests comments
Oct. 18, 2012	AMP responds to ODNR regarding 401 certification
Oct. 23, 2012	AMP reapplies to WVDEP for 401 certification
Nov. 30, 2012	AMP submits proof of requests for Ohio and WV 401 certification to FERC
Dec. 12, 2012	WVDNR submits preliminary terms & conditions in accordance with 10(j)
Dec. 17, 2012	ODNR comments on License Application in accordance with 10(j)
Dec 21, 2012	AMP responds to WVDNR and OEPA 10(j) comments
Feb. 28, 2013	AMP forwards FERC letter acknowledging OEPA waiver of 401 certification
Nov. 21, 2013	AMP informs FERC that WVDEP has waived 401 certification
July 8, 2014	FERC Issues Draft Environmental Assessment for comment
July 11, 2014	FERC asks for USFWS concurrence on Draft Environmental Assessment
July 24, 2014	FERC provides AMP with Programmatic Agreement with Corps
	US Department of Interior (USDOI) responds to FERC regarding Draft Environmental Assessment with recommendations for Best Management Practices
Aug. 6, 2014	AMP files comments to the Draft Environmental Assessment
	WVDNR comments on Draft Environmental Assessment
Aug. 7, 2014	USACE submits comments to Draft Environmental Assessment
	ODNR issues comments to Draft Environmental Assessment
	USFWS (WV) issues comments to Draft Environmental Assessment regarding endangered species

Aug. 19, 2014	USACE Huntington issues letter withdrawing comments to Environmental Assessment
Aug. 22, 2014	USACE issues letter on programmatic agreements to FERC
Sept. 3, 2014	USEPA comments on Environmental Assessment
Nov. 23, 2014	WVDNR states intent to issue 401 certification during 404 process
Jan. 13, 2015	USACE Huntington issues letter stating Environmental Assessment did not address all of its concerns and says the concerns will have to be addressed during their 404/408 permitting
Jan. 22, 2015	USACE issues letter on Draft Environmental Assessment
Jan. 23, 2015	FERC issues Final Environmental Assessment
Jan. 28, 2015	FERC asks for concurrence from USFWS on Final Environmental Assessment
Feb. 26, 2015	USFWS responds to FERC on Final Environmental Assessment
Mar. 11, 2015	FERC requests formal consultation with the USFWS regarding mussels
Apr. 9, 2015	USFWS states they will not begin formal consultation process until more information is received
June 3, 2015	FERC holds conference call with all parties
June 23, 2015	AMP files Mussel and Bat study information with FERC and agencies
July 31, 2015	USFWS responds to draft Mussel and Bat conservation plans
July 17, 2015	Ohio State Historic Preservation Office (OSHPO) forwards signed Programmatic Agreement to FERC
Apr. 28, 2016	FERC holds conference call with all parties
May 11, 2016	FERC requests recent information from WVDNR on presence of listed bat species in vicinity of project; WVDNR responds saying there are no know records for the species at proposed Project site
May 13, 2016	FERC provides summary of teleconference call of April 28, 2016
June 16, 2016	USFWS issues letter to FERC regarding status of endangered species consultation and additional information needs
June 24, 2016	USDOJ/USFWS motions for late intervention before FERC
June 27, 2016	USFWS issues letter to FERC – Request of USFWS to reserve Federal Power Act Section 18 Authority to Prescribe Fishways
July 12, 2016	AMP request FERC take action that data provided is sufficient and FERC should not allow its proceedings to be indefinitely delayed
Aug. 9, 2016	FERC issues notice granting late intervention to USFWS
Sept. 20, 2016	FERC holds another conference call with all parties
Sept. 27, 2016	Corps provides data regarding known areas of effect on mussels
Oct. 17, 2016	AMP provides bat study data to agencies and FERC
Nov. 4, 2015	FERC-CRO provides inspection report

Nov. 17, 2016 FERC requests additional data

Nov. 22, 2016 USFWS issues additional letter on Bats and Mussels

Dec 1, 2016 FERC Issues letter asking for AMP's response to USFWS letter of November 22, 2016

Dec. 2, 2016 AMP responds with data regarding mussels

Dec. 29, 2016 AMP provides responses to FERC and USFWS letters

Feb. 3, 2017 FERC issues letter to USFWS requesting concurrence with endangered species determinations stating *"we conclude that issuing an original license for the proposed project, with our recommended measures, would not be likely to adversely affect the endangered Indiana bat. Therefore, we do not believe that formal consultation is required."*

Mar. 3, 2017 USFWS disagrees with FERC assessment regarding mussels stating *"...federally listed mussels. Therefore, the Service does not concur with your determination that the project is not likely to adversely affect federally listed mussels and we agree that the project should proceed through the formal consultation process."*

Mar. 16, 2017 FERC Issues letter to USFWS stating its Environmental Assessment addressed USFWS comments. FERC asks for concurrence by April 19, 2017 in regard to the Northern Long Eared Bat

June 1, 2017 USFWS issues a Draft Biological Opinion to the FERC and the USACE and concluded:  
  
"After reviewing the current status of the species, the environmental baseline for the action area, the effects of the proposed actions, and the cumulative effects, it is our biological opinion that the R.C. Byrd Hydroelectric Project and the Corps' Navigation Channel Dredging Maintenance Project, as proposed, are not likely to jeopardize the continued existence of the fanshell, pink mucket pearly mussel, sheepnose, and snuffbox. No critical habitat has been designated for these species; therefore, none will be affected."

June 9, 2017 AMP issues a response to the USFWS Biological Opinion and agrees with most but objects to perpetual water monitoring including dissolved oxygen, temperature and total dissolved gases.

June 14, 2017 FERC comments on USFWS Draft Biological Opinion

June 19, 2017 USFWS issues Final Biological Opinion